



# School Building Infrastructure & Project Management Stewardship Report



Prepared By:  
Frank Fanelli, Director of Project Management

Nov 9, 2023

# STRATEGIC PLAN : SY 2020-2024



NEW HAVEN PUBLIC SCHOOLS

## Core Values

We believe...

**1 Equitable opportunities** create the foundation necessary for every child to succeed

**3 High expectations** and standards are necessary to prepare students for college and career

**2 A culture of continuous improvement** will ensure that all staff are learners and reflective practitioners

**4 Collaboration** and partnerships with families and the New Haven community will enhance learning and achievement



## Mission

To provide all students in New Haven Public Schools with personalized, authentic, and engaging learning experiences through creativity, exploration, innovation, critical thinking, problem-solving, and high quality instruction. To foster a culture of continuous improvement through collaborative partnerships with staff, families, and the New Haven community. To support students' growth and development by utilizing the Whole Child Framework.

## Vision

Our vision is to be a premier urban school district that ensures access to equitable opportunities and successful outcomes for all students as they prepare for college, career, and life.

## Priority Areas for 2020-2024

- 1 Academic Learning**
- 3 Youth & Family Engagement**
- 5 Operational Efficiencies**










- 2 Culture & Climate**
- 4 Talented Educators**







# Project Planning & Status Worksheet 1 of 2



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District Schools
Project Name :	Fire Panel Replacement
Project Assigned to :	Director of Project Management / Facilities

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		










Task	School	Status	Comments
Panel obsolete	Hillhouse		Temporary panel replacement is completed Upgrade to Edwards is in design process with IES
Panel obsolete, opposed upgrade to Edward EST4	Davis Street		In design process with IES
Panel obsolete, opposed upgrade to Edward EST4	Lincoln Basset		In design process with IES
Panel obsolete, opposed upgrade to Edward EST4	Edgewood		In design process with IES
Panel obsolete, opposed upgrade to Edward EST4	Hooker Middle		In design process with IES
Panel obsolete, opposed upgrade to Edward EST4	King Robinson		In design process with IES




# Project Planning & Status Worksheet 1 of 2



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District Schools
Project Name :	Door Repairs / Replacement
Project Assigned to :	Facilities, Carpenter & Director of Project Management

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		










Task	School	Status	Comments
Replace front doors	Brennan Rogers		<ul style="list-style-type: none"> <li>Builders Hardware is working on a quote to replace the 4 main entrance doors</li> <li>Waiting on NH Purchasing dept. to release on call PO</li> </ul>
Assessment of exterior doors	Hillhouse		<ul style="list-style-type: none"> <li>Director of PM met with Builders Hardware to determine doors that need imminent replacement</li> <li>Received quote to replace damaged doors</li> <li>Discussing how to fund this project</li> </ul>
Interior Doors	Cross		<ul style="list-style-type: none"> <li>Builders Hardware is developing a quote for interior door hardware replacement</li> </ul>








# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District Schools
Project Name :	Clock Bell & PA Systems Repairs / Replacement
Project Assigned to :	Director of Project Management

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		

Task	Status	Comments
Hillhouse		<ul style="list-style-type: none"> <li>Supplies are final in. Install is scheduled to be completed by the first week of Nov 2023</li> </ul>
Cross		<ul style="list-style-type: none"> <li>Supplies are final in. Install is scheduled to be completed by the first week of Nov 2023</li> </ul>
Metro		<ul style="list-style-type: none"> <li>Complete</li> </ul>
Troup		<ul style="list-style-type: none"> <li>Waiting for PO</li> </ul>
Brennan Rogers		<ul style="list-style-type: none"> <li>Waiting for PO</li> </ul>
Mauro Sharden		<ul style="list-style-type: none"> <li>Waiting for PO</li> </ul>
Ross Woodward		<ul style="list-style-type: none"> <li>Waiting for PO</li> </ul>



# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :

District Wide

Project Name :

Future LED Lighting Program

Project Assigned to :

Director of Project Management



In Progress  
Delayed  
Stopped  
Completed



On Going  
Material on Order  
Awaiting Contract Approval from Corporation Council  
Awaiting Approval F&O / BOE / BOA



Waiting on Others  
Out for RFQ/RFI/RFP/Bid

Task	Status	Comments
Davis Street	Waiting on Others	<ul style="list-style-type: none"> <li>waiting for plans from IES on design</li> </ul>
Martinez	Waiting on Others	<ul style="list-style-type: none"> <li>waiting for plans from IES on design</li> </ul>
Cross	Waiting on Others	<ul style="list-style-type: none"> <li>waiting for plans from IES on design</li> </ul>
Hillhouse	Waiting on Others	<ul style="list-style-type: none"> <li>waiting for plans from IES on design</li> </ul>
Brennan	Waiting on Others	<ul style="list-style-type: none"> <li>waiting for plans from IES on design</li> </ul>
Conte	Waiting on Others	<ul style="list-style-type: none"> <li>waiting for plans from IES on design</li> </ul>

# Project Planning & Status Worksheet













NEW HAVEN PUBLIC SCHOOLS

**School Name / Program / Building :** All Schools

**Project Name :** HVAC Grant

**Project Assigned to :** Director of PM, COO & Legal

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		











Task	Status	Comments
Fair Haven High School in the Community Lincoln Basset Katherine Brennan Edgewood		<ul style="list-style-type: none"> <li>• COO and PM are working with the State DAS depart. to insure the correct process is being flowed</li> <li>• We have identified these schools for total replacements of all HVAC systems</li> <li>• Moving forward with the application process</li> </ul>







# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Domestic Hot Water Boilers
Project Assigned to :	Director of Project Management / Facilities Team

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		

School	Status	Comments
Mauro Sheridan		<ul style="list-style-type: none"> <li>Completed</li> </ul>
East Rock		<ul style="list-style-type: none"> <li>Plans have been received from IES, to remove existing and replace with 300,000 btu high efficiency gas fired water heater</li> <li>Bid is with Purchasing</li> </ul>
Edgewood		<ul style="list-style-type: none"> <li>Plans have been received from IES, to remove existing and replace with 300,000 btu high efficiency gas fired water heater</li> <li>Bid to be written by PM</li> </ul>
FAME		<ul style="list-style-type: none"> <li>Tank is actively leaking, past life expectancy.</li> <li>waiting for plans from IES on design</li> </ul>
Davis Street		<ul style="list-style-type: none"> <li>Tank is actively leaking, past life expectancy.</li> <li>waiting for plans from IES on design</li> </ul>
Conte		<ul style="list-style-type: none"> <li>Tank is actively leaking, past life expectancy.</li> <li>waiting for plans from IES on design .</li> </ul>













# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	All Schools
Project Name :	Heating Boiler Replacements & Upgrades
Project Assigned to :	Director of Project Management / Facilities HVAC Manager

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		











Task	Status	Comments
Hillhouse	95% completed	<ul style="list-style-type: none"> <li>Commissioning is completed</li> <li>Hamilton is working tying in the 3 boilers with the regulator</li> </ul>
Wilbur Cross		<ul style="list-style-type: none"> <li>Complete</li> </ul>






# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	All Schools
Project Name :	Heating Boiler Replacements & Upgrades
Project Assigned to :	Director of Project Management / Facilities HVAC Manager

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		











Task	Status	Comments
Nathen Hale		<ul style="list-style-type: none"> <li>We have identified these schools based on the age of the units</li> <li>Currently IES is evaluating the units and creating designs for replacement</li> </ul>
Ross Woodward		<ul style="list-style-type: none"> <li>We have identified these schools based on the age of the units</li> <li>Currently IES is evaluating the units and creating designs for replacement</li> </ul>
Lincoln Basset		<ul style="list-style-type: none"> <li>We have identified these schools based on the age of the units</li> <li>Currently IES is evaluating the units and creating designs for replacement</li> </ul>
Clarence Rogers		<ul style="list-style-type: none"> <li>We have identified these schools based on the age of the units</li> <li>Currently IES is evaluating the units and creating designs for replacement</li> </ul>
Daniels		<ul style="list-style-type: none"> <li>We have identified these schools based on the age of the units</li> <li>Currently IES is evaluating the units and creating designs for replacement</li> </ul>





# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	HVAC Chiller System Repair & Replace
Project Assigned to :	Director of Project Management / Facilities HVAC Manager

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		

Task	Status	Comments
Beecher Chiller		<ul style="list-style-type: none"> <li>Bid awarded To Tucker Mech.</li> <li>Waiting for PO</li> </ul>
Hillhouse Chiller		<ul style="list-style-type: none"> <li>Replacement of water tower and chiller was installed</li> <li>In design process with IES</li> </ul>
Martinez Chiller		<ul style="list-style-type: none"> <li>Bid closes Nov 10</li> </ul>
Clinton Ave Chiller		<ul style="list-style-type: none"> <li>Bid closes Nov 10</li> </ul>

# School Infrastructure Project











## Planning





# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Roof Replacements
Project Assigned to :	Director of Project Management

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		











Task	Status	Comments
Hillhouse		<ul style="list-style-type: none"> <li>Total Roof replacement</li> <li>Creating Bid, bid will go live by end of Nov. 23</li> </ul>
Fairhaven		<ul style="list-style-type: none"> <li>Total Roof replacement</li> <li>Waiting for quote</li> </ul>
Conte		<ul style="list-style-type: none"> <li>Total Roof replacement</li> <li>Waiting for quote</li> </ul>
HSC		<ul style="list-style-type: none"> <li>Total Roof replacement</li> <li>Waiting for quote</li> </ul>



# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Adult Ed
Project Assigned to :	Director of Project Management

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		

Task	Status	Comments
New Adult Ed location determined		<ul style="list-style-type: none"> <li>188 Bassett St New Haven</li> </ul>
Architect Bid Selection		<ul style="list-style-type: none"> <li>GWWO was awarded to the Bid</li> <li>In design process with GWWO</li> <li>Approved by F&amp;O Nov. 6, 2023</li> </ul>
















# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	Wooster Place
Project Name :	Department Head offices
Project Assigned to :	Director of Project Management

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		

Task	Status	Comments
Abetment		<ul style="list-style-type: none"> <li>Work completed by Yankee construction</li> </ul>
Architectural drawings and design		<ul style="list-style-type: none"> <li>Work completed by Svigals Architectural Services</li> </ul>
Interior construction		<ul style="list-style-type: none"> <li>Construction is being preformed</li> <li>Tentative completion End of January 2024</li> </ul>

# 21 Wooster Place -Preliminary Project Schedule










- October 12th-Permit Issued to being Construction MEP Contractors to obtains permits for there work- Building Permit #B-23-01735
- October 17th-31st 2023 – Demolition of floors, walls and MEP existing equipment. Also all submittals to be submitted for approvals by October 20th.
- November 1st -17th- Lay out and Rough Framing
- November 20th- 30th 2023– Rough Electrical, Plumbing, and Mechanical as well as inspections. Also, Terrazzo flooring restoration-Tentative
- December 1st-8th 2023 Set frames install drywall, tape, sand for painting and acoustical ceiling grid to be installed. Also, Bathroom tile work and interior glass storefronts
- December 11th -14th 2023 Painting
- December 15th, 2023- Millwork, Blinds
- December 18th -22nd 2023-MEP finishes and Millwork back splash tile.
- December 23- January 5th- Finish ACT install, Install of all flooring, Install of New Vestibule and removal of old. Install of TA, Install of Claris glass boards and Blinds.
- January 8th -12th 2024- Punch list items
- January 15th – the 19th 2024- Final Cleaning




# Project Planning & Status Worksheet 1 of 2



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Swimming Pool Maintenance & Repairs
Project Assigned to :	Director of Project Management

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	










Task	Status	Comments
Career School		<ul style="list-style-type: none"> <li>• IES completed drawing for new Dehumidification</li> <li>• Svigals is working on completing design drawing</li> <li>• Bid to go live Nov. 2023</li> </ul>
Conte School		<ul style="list-style-type: none"> <li>• CT Custom Aquatic's has the PO</li> <li>• Liner is on order, 15 week lead time</li> </ul>
Cross		<ul style="list-style-type: none"> <li>• Temporarily closed due to ceiling tiles and ceiling grid damage</li> <li>• Roof was evaluated for total replacement</li> <li>• Working with IES and Svigals on Designs</li> <li>• IES is working on the dehumidification replacement</li> <li>• Svigals is working on design of ceiling and pool Surroundings</li> </ul>



# Project Planning & Status Worksheet 1 of 2



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Swimming Pool Maintenance & Repairs
Project Assigned to :	Director of Project Management

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		
	Stopped		Awaiting Contract from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		










Task	Status	Comments
Hillhouse • Multiple upgrades needed to keep pool open... Main Drain, Controller replacement, Chemical Feed System, Tile repair, Balancing		• Finished
Martinez • Dehumidification Replacement		• Contract Awarded to Pro-Mech. Inc • Demo is complete • Painting is complete • Ductwork will start being installed Nov. 2023 • Dehumidification unit do to be installed by end of Nov 2023 • Tentative pool open date is January 2024

# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

<b>School Name / Program / Building :</b>	<b>District</b>
<b>Project Name :</b>	<b>New or Remodeled Playgrounds</b>
<b>Project Assigned to :</b>	<b>Facilities</b>

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	










School	Status	Task / Comments
Edgewood		<ul style="list-style-type: none"> <li>Playground upgrade/redesign</li> <li>Funding Source ESSER</li> <li>Working with Stan Tech Landscape Architects to price designs</li> </ul>
King Robinson		<ul style="list-style-type: none"> <li>Playground upgrade/redesign</li> <li>Funding Source ESSER</li> <li>Working with Stan Tech Landscape Architects to price designs</li> </ul>
Nathan Hale		<ul style="list-style-type: none"> <li>Playground upgrade/redesign</li> <li>Funding Source ESSER</li> <li>Working with Stan Tech Landscape Architects to price designs</li> </ul>
Martinez		<ul style="list-style-type: none"> <li>Redesign center courtyard</li> <li>Funding Source Head start</li> <li>Working with Stan Tech Landscape Architects to price designs</li> </ul>
Wexler Grant		<ul style="list-style-type: none"> <li>State funds grant received</li> <li>Working on Deign with O'Brian and Sons</li> </ul>
Brennan Rogers		<ul style="list-style-type: none"> <li>New Playground is being added</li> <li>Funding Source ESSER</li> <li>Working with Stan Tech Landscape Architects to price designs</li> </ul>

# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	FLAC
Project Assigned to :	Director of Project Management

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	

School	Status	Task / Comments
FLAC Bleachers	In Progress	<ul style="list-style-type: none"> <li>Bleacher Need total replacement</li> <li>Bleacher are 22 years old and are in disrepair.</li> <li>Using Capital fund to fund project</li> <li>Bid will go live by end of Nov 2023</li> </ul>
FLAC Indoor Track	In Progress	<ul style="list-style-type: none"> <li>Interior Track need total replacement</li> <li>Track in 10 years old with no warranty</li> <li>Last replacement the track was installed over the original. Causing moisture buildup that is bubbling and making the surface unsafe</li> <li>Director of PM has worked with many contractors and engineers to obtain quote for replacement</li> <li>Working with Michelle Bonanno to acquire funds through state bonding</li> </ul>
FLAC Hallway	In Progress	<ul style="list-style-type: none"> <li>Long hall between FLAC and Hillhouse is bubbling up</li> <li>Per multiple reps the material used was not appropriately installed to withstand the roughness from the spicks on cleats.</li> <li>Director of PM has worked with many companies to find a highly resistant wearable replacement.</li> <li>All quotes include install, demo &amp; disposing of old product along with a 10 year warranty</li> </ul>
FLAC Indoor Track Temporary fix	In Progress	<ul style="list-style-type: none"> <li>CT Sports construction is currently working on fixing all bubbles and holes in track, all new inline and numbers will be added per CIAC ruling.</li> <li>Project will be completed by the 3<sup>rd</sup> week of Nov. 2023</li> </ul>



# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

<b>School Name / Program / Building :</b>	<b>District</b>
<b>Project Name :</b>	<b>Sanitary Napkin Dispensers</b>
<b>Project Assigned to :</b>	<b>Director of Project Management</b>

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		










School	Status	Task / Comments
Install district wide		<ul style="list-style-type: none"> <li>Per The State of CT unfunded mandate (passed in legislation this year) Sanitary Napkin Dispensers must be installed in every female restroom through out the district, along with 1 male restroom in every building.</li> <li>Director of PM to write RFP</li> </ul>




# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	School Based Clinics
Project Assigned to :	Director of Project Management

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	










School	Status	Task / Comments
Metro		<ul style="list-style-type: none"> <li>Add new SBHC to location</li> <li>Grant funding was awarded to clinicians</li> <li>Discussing funding to outfit the project</li> </ul>
Ross Woodward		<ul style="list-style-type: none"> <li>Add new SBHC to location</li> <li>Bid closes Nov 10, 2023</li> </ul>
Career High School		<ul style="list-style-type: none"> <li>Clinic was damage due to a leaking pipe from the floor above</li> <li>Remediation of the damaged areas were preformed</li> <li>New Sheetrock, ceiling tiles and paint was added</li> <li>New reception deck and office furniture has been ordered, 3 week lead time for delivery</li> </ul>




# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Science Labs
Project Assigned to :	Director of Project Management

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	










School	Status	Task / Comments
Hillhouse		<ul style="list-style-type: none"> <li>Director of PM met with Bob McCain, Keisha Hannans, and Svigals Architect to start Planning the design.</li> <li>Phase one each school will have 1 lab full remodeled and upgraded.</li> <li>Phase 2 all labs in the school will be full remodeled and upgraded</li> <li>Svigals Architect are in the design development phase</li> </ul>
Cross		<ul style="list-style-type: none"> <li>Director of PM met with Bob McCain, Keisha Hannans, and Svigals Architect to start Planning the design.</li> <li>Phase one each school will have 1 lab full remodeled and upgraded.</li> <li>Phase 2 all labs in the school will be full remodeled and upgraded</li> <li>Svigals Architect are in the design development phase</li> </ul>
Sound		<ul style="list-style-type: none"> <li>Director of PM met with Bob McCain, Keisha Hannans, and Svigals Architect to start Planning the design.</li> <li>Phase one each school will have 1 lab full remodeled and upgraded.</li> <li>Phase 2 all labs in the school will be full remodeled and upgraded</li> <li>Svigals Architect are in the design development phase</li> </ul>







# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Large Paint Projects
Project Assigned to :	Director of Project Management

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	










School	Status	Task / Comments
Hillhouse		<b>Auditorium</b> <ul style="list-style-type: none"> <li>• Paint all walls, ceiling and rails</li> <li>• Replace all carpeting</li> </ul> <b>Gym</b> <ul style="list-style-type: none"> <li>• Paint all walls and replace sheetrock were needed</li> </ul>
Cross		<b>Gym &amp; Café</b> <ul style="list-style-type: none"> <li>• Paint all walls</li> </ul>
Career Clinic		<ul style="list-style-type: none"> <li>• Take down wallpaper</li> <li>• Paint entire Clinic, replace sheet rook were needed</li> </ul>
Clinton Ave Nurses Station		<ul style="list-style-type: none"> <li>• Paint entire Station both walls and ceiling</li> </ul>
Conte		<b>Main Office wing</b> <ul style="list-style-type: none"> <li>• Paint all classroom wall, main hallway, main office, conference room and Lobby</li> </ul>
Fairhaven		<ul style="list-style-type: none"> <li>• Hall Hallways and Auditorium</li> <li>• Paint all walls and ceiling currently being worked on.</li> <li>• Replace carpet, paint entire ceiling and take down damaged Acoustical Panels in Auditorium</li> </ul>



# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Manufacturing Program
Project Assigned to :	Director of Project Management

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	

School	Status	Task / Comments
Hillhouse		<ul style="list-style-type: none"> <li>NHPS was awarded a grant to add Manufacturing classrooms to Hillhouse</li> <li>Chris Williams Architect was awarded the contract</li> <li>Plans have been completed</li> <li>Bid closes Nov 10, 2023</li> </ul>
Cross		<ul style="list-style-type: none"> <li>NHPS was awarded a grant to add Manufacturing classrooms to Cross</li> <li>Chris Williams Architect was awarded the contract</li> <li>Plans have been completed</li> <li>Bid closes Nov 10, 2023</li> </ul>

