



# School Building Infrastructure & Project Management Stewardship Report



Prepared By:  
Frank Fanelli, Director of Project Management

September 14, 2023

# STRATEGIC PLAN : SY 2020-2024



NEW HAVEN PUBLIC SCHOOLS

## Core Values

We believe...

**1 Equitable opportunities** create the foundation necessary for every child to succeed

**3 High expectations** and standards are necessary to prepare students for college and career

**2 A culture of continuous improvement** will ensure that all staff are learners and reflective practitioners

**4 Collaboration** and partnerships with families and the New Haven community will enhance learning and achievement



## Mission

To provide all students in New Haven Public Schools with personalized, authentic, and engaging learning experiences through creativity, exploration, innovation, critical thinking, problem-solving, and high quality instruction. To foster a culture of continuous improvement through collaborative partnerships with staff, families, and the New Haven community. To support students' growth and development by utilizing the Whole Child Framework.

## Vision

Our vision is to be a premier urban school district that ensures access to equitable opportunities and successful outcomes for all students as they prepare for college, career, and life.

## Priority Areas for 2020-2024

- 1 Academic Learning**
- 3 Youth & Family Engagement**
- 5 Operational Efficiencies**

- 2 Culture & Climate**
- 4 Talented Educators**

# Project Planning & Status Worksheet 1 of 2



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District Schools
Project Name :	Fire Panel Replacement
Project Assigned to :	Director of Project Management / Facilities

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		

Task	School	Status	Comments
Panel obsolete,	Hillhouse		<ul style="list-style-type: none"> <li>95% completed Encore is working final punch list</li> </ul>
Panel obsolete, opposed upgrade to Edward EST4	Davis Street		<ul style="list-style-type: none"> <li>Waiting on final design from IES</li> </ul>
Panel obsolete, opposed upgrade to Edward EST4	Lincoln Basset		<ul style="list-style-type: none"> <li>Waiting on final design from IES</li> </ul>
Panel obsolete, opposed upgrade to Edward EST4	Edgewood		<ul style="list-style-type: none"> <li>Waiting on final design from IES</li> </ul>
Panel obsolete, opposed upgrade to Edward EST4	Hooker Middle		<ul style="list-style-type: none"> <li>Waiting on final design from IES</li> </ul>
Panel obsolete, opposed upgrade to Edward EST4	King Robinson		<ul style="list-style-type: none"> <li>Waiting on final design from IES</li> </ul>

# Project Planning & Status Worksheet 1 of 2



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District Schools
Project Name :	Door Repairs / Replacement
Project Assigned to :	Facilities, Carpenter & Director of Project Management

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		

Task	School	Status	Comments
Replace front doors	Brennen Rogers		<ul style="list-style-type: none"> <li>Builders Hardware is working on a quote to replace the 4 main entrance doors</li> </ul>
Assessment of exterior doors	Hillhouse		<ul style="list-style-type: none"> <li>Director of PM met with Builders Hardware to determine doors that need imminent replacement</li> <li>Received quote to replace damaged doors</li> <li>Bid document need to be created</li> </ul>
Interior Doors	Cross		<ul style="list-style-type: none"> <li>Builders Hardware is evaluating the interior doors for possible total replacement or hardware replacement</li> </ul>


# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District Schools
Project Name :	Clock Bell & PA Systems Repairs / Replacement
Project Assigned to :	Director of Project Management

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		

Task	Status	Comments
Hillhouse		<ul style="list-style-type: none"> <li>Consolidated Electric has the PO's....Tom and Frank are in constant communication with the vendor, there has been delays with the systems</li> </ul>
Cross		<ul style="list-style-type: none"> <li>Consolidated Electric has the PO's....Tom and Frank are in constant communication with the vendor, there has been delays with the systems</li> </ul>
Metro		<ul style="list-style-type: none"> <li>Consolidated Electric has the PO's....Tom and Frank are in constant communication with the vendor, there has been delays with the systems</li> </ul>
Troup		<ul style="list-style-type: none"> <li>Need full replacement</li> <li>Approved by F&amp;O Aug 7</li> </ul>
Brennen Rogers		<ul style="list-style-type: none"> <li>Need full replacement</li> <li>Approved by F&amp;O Aug 7</li> </ul>
Mauro Sharden		<ul style="list-style-type: none"> <li>Need full replacement</li> <li>Approved by F&amp;O Aug 7</li> </ul>
Ross Woodward		<ul style="list-style-type: none"> <li>Need full replacement</li> <li>Approved by F&amp;O Aug 7</li> </ul>

# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :

District Wide

Project Name :

Future LED Lighting Program

Project Assigned to :

Director of Project Management



In Progress  
Delayed  
Stopped  
Completed



On Going  
Material on Order  
Awaiting Contract Approval from Corporation Council  
Awaiting Approval F&O / BOE / BOA



Waiting on Others  
Out for RFQ/RFI/RFP/Bid


Task	Status	Comments
Davis Street	Waiting on Others	<ul style="list-style-type: none"> <li>waiting for plans from IES on design</li> </ul>
Martinez	Waiting on Others	<ul style="list-style-type: none"> <li>waiting for plans from IES on design</li> </ul>
Cross	Waiting on Others	<ul style="list-style-type: none"> <li>waiting for plans from IES on design</li> </ul>
Hillhouse	Waiting on Others	<ul style="list-style-type: none"> <li>waiting for plans from IES on design</li> </ul>
Brennen	Waiting on Others	<ul style="list-style-type: none"> <li>waiting for plans from IES on design</li> </ul>
Conte	Waiting on Others	<ul style="list-style-type: none"> <li>waiting for plans from IES on design</li> </ul>

# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District Wide
Project Name :	Currant LED Lighting Program
Project Assigned to :	Facilities Team

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		

Task	Status	Comments
Clinton Ave School LED Retrofit		<ul style="list-style-type: none"> <li>Completed</li> </ul>
Troup School LED Retrofit	 75% Completed	<ul style="list-style-type: none"> <li>All exterior is completed</li> <li>Interior will be completed by Sept 25, 2023</li> <li>Final walk through will be with the vendor on Tuesday Sept 26</li> </ul>
Metro Business Academy LED Retrofit		Completed

# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :

All Schools

Project Name :

Building Management System Upgrades to Honeywell Tridium

Project Assigned to :

Facilities Team, COO Office



In Progress  
Delayed  
Stopped  
Completed



On Going  
Material on Order  
Awaiting Contract Approval from Corporation Council  
Awaiting Approval F&O / BOE / BOA



Waiting on Others  
Out for RFQ/RFI/RFP/Bid

Task	Status	Comments
Mauro Sheridan		<ul style="list-style-type: none"> <li>EBI Servers need to be upgraded to Tridium</li> <li>RFP to be written by Facilities Director and Facilities HVAC Manager</li> </ul>
Fair Haven		<ul style="list-style-type: none"> <li>EBI Servers need to be upgraded to Tridium</li> <li>RFP to be written by Facilities Director and Facilities HVAC Manager</li> </ul>
Jepson		<ul style="list-style-type: none"> <li>EBI Servers need to be upgraded to Tridium</li> <li>RFP to be written by Facilities Director and Facilities HVAC Manager</li> </ul>
Kathrin Brennan		<ul style="list-style-type: none"> <li>EBI Servers need to be upgraded to Tridium</li> <li>RFP to be written by Facilities Director and Facilities HVAC Manager</li> </ul>

# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Domestic Hot Water Boilers
Project Assigned to :	Director of Project Management / Facilities Team

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		

School	Status	Comments
Mauro Sheridan		<ul style="list-style-type: none"> <li>Tank is actively leaking, past life expectancy. Routolo recommends immediate replacement</li> <li>waiting for plans from IES on design</li> </ul>
East Rock		<ul style="list-style-type: none"> <li>Plans have been received from IES</li> <li>Bid will go live be End of Sept to remove existing and replace with 300,000 btu high efficiency gas fired water heater</li> </ul>
Davis Street		<ul style="list-style-type: none"> <li>Tank is actively leaking, past life expectancy. Routolo recommends immediate replacement</li> <li>waiting for plans from IES on design</li> </ul>
Edgewood		<ul style="list-style-type: none"> <li>Plans have been received from IES</li> <li>Bid will go live be End of Sept to remove existing and replace with 300,000 btu high efficiency gas fired water heater</li> </ul>
Fair Haven		<ul style="list-style-type: none"> <li>Plans have been received from IES</li> <li>Bid will go live be End of Sept to remove existing and replace with 300,000 btu high efficiency gas fired water heater</li> </ul>
FAME		<ul style="list-style-type: none"> <li>Tank is actively leaking, past life expectancy. Routolo recommends immediate replacement</li> <li>waiting for plans from IES on design</li> </ul>
Conte		<ul style="list-style-type: none"> <li>Tank is actively leaking, past life expectancy. Routolo recommends immediate replacement</li> <li>waiting for plans from IES on design .</li> </ul>

# Project Planning & Status Worksheet




NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	All Schools
Project Name :	Heating Boiler Replacements & Upgrades
Project Assigned to :	Director of Project Management / Facilities HVAC Manager

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		

Task	Status	Comments
Hillhouse	25% completed	<ul style="list-style-type: none"> <li>Demo has been completed</li> <li>Boilers were received by ProMech</li> <li>Install scheduled for last week of Sept 2023</li> </ul>
Wilber Cross		<ul style="list-style-type: none"> <li>Complete</li> </ul>
Nathen Hale		<ul style="list-style-type: none"> <li>Waiting on plans from IES on design</li> </ul>
Ross Woodward		<ul style="list-style-type: none"> <li>Waiting on plans from IES on design</li> </ul>
Lincoln Basset		<ul style="list-style-type: none"> <li>Waiting on plans from IES on design</li> </ul>
Clarence Rogers		<ul style="list-style-type: none"> <li>Waiting on plans from IES on design</li> </ul>
Daniels		<ul style="list-style-type: none"> <li>Waiting on plans from IES on design</li> </ul>

# Hillhouse Heating Boiler Replacements Demo




# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Building HVAC System Repair & Replace
Project Assigned to :	Director of Project Management / Facilities HVAC Manager

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		

Task	Status	Comments
Beecher		<ul style="list-style-type: none"> <li>Temp Chiller was installed the last week in June 2023</li> <li>Bid closes and will be award Sept 15, 2023</li> <li>Will be on the F&amp;O agenda October 2, 2023</li> </ul>
Hillhouse		<ul style="list-style-type: none"> <li>Replacement of water tower and chiller was installed</li> <li>Both chillers need to be rebuilt waiting on quotes</li> <li>Meeting with Tucker Aug 15 to discuss scope</li> <li>Waiting plans and scope from IES</li> </ul>
Martinez		<ul style="list-style-type: none"> <li>Temp Chiller was installed the last week in June 2023</li> <li>Bid will go live Sept 25</li> </ul>
Cross		<ul style="list-style-type: none"> <li>Building is currently stay cool</li> <li>Chiller requires maintenance to stay functioning properly</li> <li>Waiting on maintenance contract</li> </ul>
Clinton Ave		<ul style="list-style-type: none"> <li>Design is complete</li> <li>Bid will go live Sept 25</li> </ul>


# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Building HVAC System Repair & Replace
Project Assigned to :	Director of Project Management / Facilities HVAC Manager

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		

Task	Status	Comments
Clarence Rogers		<ul style="list-style-type: none"> <li>One chiller is currently running</li> <li>As of now school is functioning properly</li> </ul>
Fairhaven		<ul style="list-style-type: none"> <li>Currently 2 units are down</li> <li>Server is down, CT control is currently working to resolve the issue</li> <li>CT Controls is working on the server to fix the issue.</li> <li>Waiting for drive on RTU3 to be delivered</li> </ul>
HSC		<ul style="list-style-type: none"> <li>Currently roof top 8 has control issue.</li> <li>CT Controls is currently working to resolve the issue</li> </ul>
Wexler		<ul style="list-style-type: none"> <li>Cabinet units in classrooms need replacement</li> <li>Electrical component operation BMS system are at end of life</li> <li>Waiting on quote from tucker, HVAC Manager is writing Bid</li> </ul>

# School Infrastructure Project


## Planning

# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Roof Replacements
Project Assigned to :	Director of Project Management

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		

Task	Status	Comments
Conte • Main office roof replacement		Completed
Hillhouse • Auditorium roof (only) replacement		<ul style="list-style-type: none"> <li>Barrett Construction was awarded</li> <li>Demo is starting Aug 2023</li> <li>Will be completed last week of Sept 2023</li> </ul>
Hillhouse • Total roof replacement		<ul style="list-style-type: none"> <li>Waiting for quote</li> </ul>
Fairhaven		<ul style="list-style-type: none"> <li>Waiting for quote</li> </ul>
Conte • Total roof replacement		<ul style="list-style-type: none"> <li>Waiting for quote</li> </ul>
HSC		<ul style="list-style-type: none"> <li>Waiting for quote</li> </ul>

# Hillhouse Roof Replacement





# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Adult Ed
Project Assigned to :	Director of Project Management

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		


Task	Status	Comments
New Adult Ed location determined		<ul style="list-style-type: none"> <li>188 Bassett St New Haven</li> </ul>
Architect Bid Selection		<ul style="list-style-type: none"> <li>Bid selection team: Frank Fanelli, Giovanni Zinn, Michelle Bonora and Melissa Kops</li> <li>GWWO was offered the Bid.. Giovanni Zinn is negotiating a better bid price.</li> </ul>

# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	Wooster Place
Project Name :	Department Head offices
Project Assigned to :	Director of Project Management

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		

Task	Status	Comments
Abetment		<ul style="list-style-type: none"> <li>Work completed by Yankee construction</li> </ul>
Architectural drawings and design		<ul style="list-style-type: none"> <li>Work completed by Svigals Architectural Services</li> </ul>
Interior construction		<ul style="list-style-type: none"> <li>Project was awarded to Prete Construction</li> <li>Waiting on final sign offs for PO</li> </ul>

# Project Planning & Status Worksheet 1 of 2



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Swimming Pool Maintenance & Repairs
Project Assigned to :	Director of Project Management

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	

Task	Status	Comments
Career School		<ul style="list-style-type: none"> <li>• IES working on drawing design for new Dehumidification</li> </ul>
Conte School <ul style="list-style-type: none"> <li>• Pool was inspected by engineering firm for cracks in foundation. Pool leaking into mechanical space under pool.</li> <li>• Pool liner recommended</li> <li>• Filter sand media needs to be replaced</li> </ul>		<ul style="list-style-type: none"> <li>• Bid was awarded to CT Custom Aquatic's</li> <li>• Waiting on PO</li> </ul>
Cross		<ul style="list-style-type: none"> <li>• Temporarily closed due to ceiling tiles and ceiling grid damage</li> <li>• Roof was evaluated for total replacement</li> <li>• Working with IES and Svigals on Designs</li> <li>• IES is working on the dehumidification replacement</li> <li>• Svigals is working on design of ceiling and pool Surroundings</li> </ul>

# Project Planning & Status Worksheet 1 of 2



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Swimming Pool Maintenance & Repairs
Project Assigned to :	Director of Project Management

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	

Task	Status	Comments
Hillhouse <ul style="list-style-type: none"> <li>Multiple upgrades needed to keep pool open... Main Drain, Controller replacement, Chemical Feed System, Tile repair, Balancing</li> </ul>		<ul style="list-style-type: none"> <li>Finished</li> </ul>
Martinez <ul style="list-style-type: none"> <li>Dehumidification Replacement</li> </ul>		<ul style="list-style-type: none"> <li>Contract Awarded to Pro-Mech. Inc</li> <li>Demo is complete</li> <li>Painting is complete</li> <li>Ductwork will start being installed by the end of Sept. 2023</li> <li>Looking to install unit around the last week of Oct. 2023</li> <li>Tentative pool open date is January 2024</li> </ul>

# Martinez



# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	New or Remodeled Playgrounds
Project Assigned to :	Facilities

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	

School	Status	Task / Comments
Edgewood <ul style="list-style-type: none"> <li>Entire playground upgrade/redesign</li> <li>Problems with, tree root, Flooding and drainage</li> </ul>		<ul style="list-style-type: none"> <li>RFP to be written and requested to go live by end of Sept 2023</li> <li>Discussing ESSER funding with Keisha Hannans</li> </ul>
Nathan Hale		<ul style="list-style-type: none"> <li>Working on Deign with O'Brian and Sons to install a playground for the 3<sup>rd</sup>, 4<sup>th</sup> and 5<sup>th</sup> graders.</li> </ul>
Fair Haven/Head Start		<ul style="list-style-type: none"> <li>Completed</li> </ul>
Wexler Grant		<ul style="list-style-type: none"> <li>State funds grant received</li> <li>Working on Deign with O'Brian and Sons</li> </ul>
Brennan Rogers		<ul style="list-style-type: none"> <li>New Playground is being added</li> <li>Waiting for quote from O'Brian &amp; Sons</li> <li>Funding Source ESSER</li> </ul>

# HeadStart Playground Remodel

Fairhaven School



# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	FLAC
Project Assigned to :	Director of Project Management

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	

School	Status	Task / Comments
FLAC Bleachers		<ul style="list-style-type: none"> <li>Bleacher Need total replacement</li> <li>Bleacher are 22 years old and are in disrepair.</li> <li>Using Capital fund to fund project</li> <li>Bid will go live mid October</li> </ul>
FLAC Indoor Track		<ul style="list-style-type: none"> <li>Interior Track need total replacement</li> <li>Track in 10 years old with no warranty</li> <li>Last replacement the track was installed over the original. Causing moisture buildup that is bubbling and making the surface unsafe</li> <li>Director of PM has worked with many contractors and engineers to obtain quote for replacement</li> <li>Working with Michelle Bonanno to acquire funds through state bonding</li> </ul>
FLAC Hallway		<ul style="list-style-type: none"> <li>Long hall between FLAC and Hillhouse is bubbling up</li> <li>Per multiple reps the material used was not appropriately installed to withstand the roughness from the spicks on cleats.</li> <li>Director of PM has worked with many companies to find a highly resistant wearable replacement.</li> <li>All quotes include install, demo &amp; disposing of old product along with a 10 year warranty</li> </ul>
		

# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Sanitary Napkin Dispensers
Project Assigned to :	Director of Project Management

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	

School	Status	Task / Comments
Install district wide		<ul style="list-style-type: none"> <li>Per The State of CT unfunded mandate (passed in legislation this year) Sanitary Napkin Dispensers must be installed in every female restroom through out the district, along with 1 male restroom in every building.</li> <li>Director of PM to write RFP</li> </ul>



# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	School Based Clinics
Project Assigned to :	Director of Project Management

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	

School	Status	Task / Comments
Metro • Add new SBHC to location		<ul style="list-style-type: none"> <li>• Requested Svigals to start deign</li> <li>• Director of PM along with Svigals Architects meet with Sue Petters &amp; Paula Sutton to discuss details of the install</li> <li>• Waiting on grant funding</li> </ul>
Ross Woodward		<ul style="list-style-type: none"> <li>• Funding approved</li> <li>• Design is compete</li> <li>• Bid will go live week of Sept 18</li> </ul>
Career High School		<ul style="list-style-type: none"> <li>• Clinic was damage due to a leaking pipe from the floor above</li> <li>• New England Yankee Construction will be preforming remediation by removing the sheet rook and ceiling tiles... thorough cleaning will be conducted throughout the clinic</li> <li>• New Sheetrock, ceiling tiles and paint will be added as well as a new reception deck, new office furniture and chairs.</li> <li>• Looking to complete project by first week of November 2023</li> </ul>




# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Science Labs
Project Assigned to :	Director of Project Management

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	

School	Status	Task / Comments
Hillhouse		<ul style="list-style-type: none"> <li>Director of PM met with Bob McCain, Keisha Hannans, and Svigals Architect to start Planning the design.</li> <li>Phase one each school will have 1 lab full remodeled and upgraded.</li> <li>Phase 2 all labs in the school will be full remodeled and upgraded</li> <li>Svigals Architect are in the design development phase</li> </ul>
Cross		<ul style="list-style-type: none"> <li>Director of PM met with Bob McCain, Keisha Hannans, and Svigals Architect to start Planning the design.</li> <li>Phase one each school will have 1 lab full remodeled and upgraded.</li> <li>Phase 2 all labs in the school will be full remodeled and upgraded</li> <li>Svigals Architect are in the design development phase</li> </ul>
Sound		<ul style="list-style-type: none"> <li>Director of PM met with Bob McCain, Keisha Hannans, and Svigals Architect to start Planning the design.</li> <li>Phase one each school will have 1 lab full remodeled and upgraded.</li> <li>Phase 2 all labs in the school will be full remodeled and upgraded</li> <li>Svigals Architect are in the design development phase</li> </ul>

# Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Manufacturing Program
Project Assigned to :	Director of Project Management

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	

School	Status	Task / Comments
Hillhouse		<ul style="list-style-type: none"> <li>NHPS was awarded a grant to add Manufacturing classrooms to Hillhouse</li> <li>Chris Williams Architect was awarded the contract</li> <li>Plans have been completed</li> <li>Bid going live last week of Sept 2023</li> </ul>
Cross		<ul style="list-style-type: none"> <li>NHPS was awarded a grant to add Manufacturing classrooms to Cross</li> <li>Chris Williams Architect was awarded the contract</li> <li>Plans have been completed</li> <li>Bid going live last week of Sept 2023</li> </ul>
		

